

## PHASE 9 NEARS THE FINISH LINE



This month, the Habitat homes got even closer to finished at Stratton Flats! The first two buildings had carpet installed and finishes such as mirrors, bath hardware, and MEP trim installed. The team finished interior trim and cabinet installation on BLDG 7. Drywall was completed on BLDG 8 and flooring installation began. In June, the team will concentrate on final touches for the first two buildings. We will also be working on getting the reaming trim, countertops and flooring installed on buildings 7 & 8. Its such a fun and rewarding part of our building cycle and we are eager to get these 8 homes ready for families this summer!



## LANDSCAPING SHINES ON PHASE 9



The team has also been working hard to make the exteriors of the home as beautiful as the interiors. This month, Plantivity donated all of the trees and shrubs for the project and they were installed by hard working volunteers. Plantivity has been a generous partner in Habitat Vail Valley's mission for over a decade, donating over 100 trees and 300 shrubs to the Stratton Flats and Grace Avenue projects. Sod was also delivered and installed from Rivendell Distribution with a very generous donation as well. We are so thankful for our partners Plantivity and Rivendell Distribution for helping make our exteriors beautiful and keep our costs down! We are excited to finish landscaping in time for summer in Gypsum!



THANK  
YOU!



*Phase 9 Future Homeowners pose in front of one of Plantivity's beautiful trees*



*Volunteers from Breck Grand Vacation install shrubs donated from Plantivity*

## PAINTING AND PAVING PREP

This month, Adam's Way started to look like a Habitat community ready for families! The team completed the exterior painting of all 8 buildings. Nottingham Excavation began final grading operations and site facilities such as the work trailer, were removed. They also were able to install the curb and gutter for the main road, Adam's Way, as well as laying road base. The road will be ready for asphalt early in June and the remaining hardscapes will be installed later in the month. Finishing touches on the interiors of the units also took place such as drywall and paint touchup and installation of the exterior heat pumps. The homes are looking great and will be ready for families this summer!



*The houses are looking like homes*



# Meet the Team that Builds Homes



Emily Peyton  
Director of Special Projects



Doug Amberg  
Director of Construction



Kyle Pedlar  
Symmetry  
Project Manager



Sean Igoe  
Symmetry  
Project Manager



Johnathon Peterson  
Symmetry  
Superintendent



Kelsie McKenna  
Project Manager



Cassie Scales  
Volunteer + HR  
Coordinator



Greg Vagnini  
Assistant Superintendent



Brad Morein  
AmeriCorps Construction  
Crew Leader



Ava Shusterman  
AmeriCorps Construction  
Crew Leader



Carissa Lovelace  
Construction Crew Leader



Sam Farrell  
AmeriCorps Construction  
Crew Leader

Join our Team, Learn about our Mission, and Even More at:

[www.habitatvailvalley.org](http://www.habitatvailvalley.org)